Rheem Manufacturing Company ATTN: Warranty Registration 4744 Island Ford Road Randleman, NC 27317

INSTALLATION CHECKLIST

Installer to complete this form

| Inspection Date: | | Startup Inspector: | |
|--|--|---|---|
| Installer Information | | Dealer / Store Information | |
| Name: | | Name:Address: | |
| | | | |
| Installer/Technician: | | Date of sale: | |
| Signature: | | Unit Information | |
| Owner Information | | Generator Model: | |
| Name: | | Generator Serial Number: | |
| Address: | | Transfer Switch Model: | |
| | | Transfer Switch Serial Number: | |
| Ph | one: | | |
| Sig | nature: | | |
| Pre-Start Checks | | Fuel System | |
| Inspect for the following, if applicable (check circle to signify acceptable condition): | | 0 | NG/LP fuel piping complies with local codes and unit requirements per installation manual |
| Location | | | Fuel type: (circle one) NG LP |
| | Freight Damage | | Fuel pipe size used: (circle one) 1/2" 3/4" 1" |
| | Location of unit is level and provides for water drainage | | Fuel pressure at fuel inlet port with generator off and at full load |
| | Clearance on all sides of generator, including overhead, as described in installation manual | with all gas appliances turned on and operating Operation Checks | |
| 0 | Keep exhaust gas from entering a confined area through | 0 | Governor operation |
| 0 | windows, doors, ventilation intakes or other openings All inlets and outlets are free from obstruction | 0 | Test automatic shutdowns: low oil psi, high temperature, over- speed, under-speed, low voltage, and over crank |
| Eng | gine/Generator | 0 | Present AC voltage output |
| | Check engine oil level | 0 | Present frequency output |
| 0 | Battery cables are clean and tight | 0 | Intended circuit loads Amps |
| 0 | Ensure insulation is removed from under battery | 0 | No oil leaks |
| 0 | Cold weather kit installed in tempatures below 40° F (4° C) | 0 | System has cycled through automatic sequence |
| Ele | ctrical System | 0 | Transfer Switch: Installed/Functions properly |
| o AC wiring complies with local codes | | Post Operation Charles | |
| 0 | DC wiring complies with local codes | _ | ost Operation Checks |
| 0 | Essential circuit selection does not exceed generator's wattage capacity | 0 | Owner has been instructed on unit operation and load management |
| | | 0 | Set Exercise cycle |
| | | 0 | All parties have signed and dated Installation Checklist |
| Inspector Comments | | 0 | Instruct owner to mail white copy to Rheem Manufacturing Company |

White - Warranty Department Yellow - Installer Pink - Owner Goldenrod - Store 202434GS, Rev. - 12/20/2006